

Cable ID: PoE single dual

Date / Time: 01/28/2565 06:25:32 PM
CDP/LLDP Timeout: 30
PoE Test: Yes
Pinout: T568A
Ping Tests: Yes
IPv4 Address: DHCP

Serial Number: 022
Software Version: 1.1 Build 0

Test Summary: N/A

IPv6 Address: DHCP

Advertised Speeds

Connection Speed (1000 Mb/s Max.):	Rate	Full Duplex	Half Duplex
1000/FULL	10BASE-T	Yes	Yes
	100BASE-TX	Yes	Yes
	1000BASE-T	Yes	Yes
	2.5GBASE-T	Yes	
	5GBASE-T	Yes	
	10GBASE-T	Yes	

Network Tests

Items	Value
Switch Name	Switchco XXXXXX
Switch Description	See Note 1
Port ID	24
Port Description	See Note 2
VLAN	1
VLAN Name	8-VL_WORKSTATION
IP Address	10.250.190.200
	fd0c:10:250:192::8465
MAC Address	88:3a:30:ac:22:c1
Protocol	LLDP

LinkWare™ PC Version 11.1

Project: LinkIQ Examples
Site: Not Set
Floor: Not Set
Rack: Not Set
Sample.flw

Building: Not Set
Room: Not Set
Patch: Not Set

Page 1

FLUKE
networks®